

MAIN AND MOONLIGHT PROJECT

APPROXIMATE CONSTRUCTION SCHEDULE*

Phase/Construction Item:	Approximate Schedule:
Phase 1, Stages 1 and 2:	March 16 2009 - June 22 2009
Install erosion and traffic control	Week of March 16 2009
Install storm sewer (Madison St. and Moonlight Rd.)	March 23 2009 – June 22 2009
Install water main	
Phase 1, Stage 3:	June 22 2009 – July 20 2009
Construct temporary road (west side of Moonlight)	
Phase 1, Stages 4-6:	July 20 2009 – Nov 30 2009
Divert traffic to temporary road (west side of Moonlight)	
Install two lanes of pavement (east side of Moonlight)	
Install westbound US-56 right turn lane	
Construct sidewalks, storm sewer, striping, signing, etc.	
Construct BNSF railroad crossing (east side of Moonlight)	
Construct east side driveway entrances	Late Oct/Early Nov 2009
Phase 1, Stage 7:	Nov 30 2009 – Oct 01 2010
Divert traffic to east side of Moonlight	
Install two lanes of pavement (west side of Moonlight)	
Construct sidewalks, storm sewer, street lights, etc.	
Construct BNSF railroad crossing (west side of Moonlight)	
Construct west side driveway entrances	Mid-June 2010
Complete punch list and clean up	Oct 1 2010 – Nov 15 2010

***Schedule approximate and subject to change**